

HCPS PROJECT PROGRESS REPORT



PROJECT INFORMATION: Before During After

Name: Greco Middle School - Repave Track
Address: 6925 E. Fowler Ave
City/State/Zip: Temple Terrace, FL 33617
District Project Number: 100022

PROJECT DIRECTORY:

HCPS Department: Sites and Utilities
HCPS Representative: Mike Busciglio

PROJECT OVERVIEW: (A=Actual, P=Projected)

	Date	(A/P)
Project Start:	12/10/18	A
Inspection/Task: Mill Track	12/10/18	A
Inspection/Task: Pave Track	12/12/18	A
Inspection/Task: Stripe Track	02/21/19	A
Inspection/Task:	N/A	P
Inspection/Task:	N/A	P
Final Completion:	02/21/19	A
Total Project Duration:	73	Days

Contractor / Bid-Vendor: Alto Construction

Contractor / Bid-Vendor: All American Tracks Corp.

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Contractor / Bid-Vendor: N/A

Construction Manager / GC: N/A
CM/GC PROJECT MANAGER: N/A
Design Professional: N/A

REPORT DATE, PREPARED BY: 2/21/2019 Janssen Gingras

ADMINISTRATIVE OVERVIEW:

Total # of Bid-Vendors: 2
of OSD/MBE/SBE Bid-Vendors: 0
of Local Bid-Vendors: 1
\$ Value of OSD/MBE/SBE Participation: \$ -
\$ Value of Local Participation: \$ 64,829.27

PROJECT DESCRIPTION:

Scope of Work:
Mill and pave 6 lane track. Stripe new track for national regulation.

OSD/MBE/SBE PARTICIPATION REGISTRATION:

OSD/HCPS
 State of Florida
 County List:
 City List:
 Other List:

CONSTRUCTION UPDATE:

TYPE	% COMP.	REMARKS
Site	100%	Mill and Pave Track
Finishes	100%	Stripe Track
N/A	0%	N/A
N/A	0%	N/A
N/A	0%	N/A

PROGRESS PENDING ISSUES (& RESPONSIBILITIES):

Current Critical Issues:

Issue	Responsibility

COMMENTS:

CONTRACT STATUS:

CURRENT CONTRACT AMOUNT:	\$	70,329.27
AMOUNT BILLED TO DATE:	\$	70,329.27
PERCENT DOLLARS EXPENDED:		100%
CONTRACT CALENDAR DAYS:		73
CALENDAR DAYS EXPENDED:		73
PERCENT TIME EXPENDED:		100%
TOTAL LOST WEATHER DAYS:		0